

Apollo Borough Council Mtg. 7:00pm 9/27/18

OCA# 201818A

General Services - OCA#201818A

S.R.0066 Bridge Replacement Project - OCA#201818D

PADOT ROW acquisition

Revised ROW acquisition documents to be signed

RRWA access to be replaced if properties are acquired before advertisement (11/1/18)

Utility Relocations

Apollo Borough will need a sanitary sewer line relocated for project

Since line is outside of PADOT ROW, PADOT will pay for relocation work

PADOT agreement necessary to get design reimbursement

OCA holding invoice awaiting agreement

Manhole top adjustments (2)

PADOT indicating manhole tops being raised < 1' to meet new roadway grades

Since these are inside PADOT ROW that will be done at Borough's expense

Apollo will need coordinate work with contractor like road paving projects

PADOT indicated that they will be videoing the sanitary & storm sewers under the cul-de-sac

before and after construction to make sure that crane does not damage

PADOT is requesting the dia. & type of the old now storm lines - needs to be field verified

PADOT Schedule (no change)

PADOT is expecting to put the project out to bid on 12/13/18 (was 11/1/18)

PADOT construction Summer of 2020 for project

Apollo Borough Sanitary Sewer Services - OCA#201818C

KVWPCA

River Offalls KVWPCA ownership transfer of diversion manholes to acknowledgement

Infiltration Removal - KVWPCA is developing an incentive program

KVWPCA Board has established a flat rate of \$13.24 that will be effective November 1

Any additional roof drain removals should be tracked and reported to the KVWPCA

Sewer System backup

Insight Pipe was on-site for 4hr. & 45min.

Insight Pipe videoed S. 3rd, S. 2nd, and part of First Street - no damage found

Some lines seemed to have high flow - to be reviewed once a copy of video is available

South 3rd Street between Gulliford & S. Warren

Water / possibly sewage coming up through pavement

Recommend excavating & addressing source prior to paving

Area just uphill of S. Warren needs pavement repair due to old storm line repair

MAWC is having paving work done 2nd week of October just up from this area

Apollo Borough Grants - OCA#201518D

Greenways - OCA#201518D.02 - approved by DCED for \$150,000 - Apollo match \$26,470.59

Multimodal - OCA#201518D.03 - approved by DCED for \$166,325 - Apollo match \$71,282.15

Funds need to be used by June of 2019

Owen's Trail & Road Widening Project - A. Liberoni for \$246,699.98 complete

DCED reimbursements - holding 30% of funds requiring Borough to front 60% of project costs

Railroad Street widening and trail work as other project for 2018 construction season

Remaining Funds for project construction costs \$113,192.67

A. Liberoni \$73,840.10 with Alt #1 & #2 \$82,703.25 with CO#1 - \$101,423.30

Substantial completion date of October 2, 2018

Final completion of work to be by November 1, 2018

Construction schedule

Concrete work complete - ramps and bench pads

Milling work and trail regrading done today

9/28/18 work to include milling and base repair paving, trail paving, street milling

Landscaping plants would need to be a separate quote - need 3 quotes and plants to be decided

\$11,769.37 worth of funds available for landscaping

Armstrong County Watershed Plan Advisory Committee (WPAC) - OCA#201418F (no change)

Draft Act 167 plan waiting on County to finalize

Apollo MS4 - OCA#201518F (no change)

Calculations are indicating a need to address approximately 20,000 lbs of sediment

Best Management Practices (BMP) options being pursued

River Parcel Filter - >100%

Suntree Baffle Box system (5'x10') - \$79,000 for installation

Should only need to be cleaned once a year (\$1,000) - could be done by KVVWPCA

Price could be reduced \$20,000 to eliminate observation cover but lose public ed.

River Parcel Basins - 8% - some construction and maintenance and design

Could be installed by Public Works and hydroblox material could be used in place of inlet

Street Sweeping - 1% - Contract needed - Needs to be done at least 25 times per year

Demolition of vacant structures - 3% - by Borough or others - would need to be tracked

Riparian Forested Buffer - 4% - easement for wooded area along River

New stormwater ordinance schedule - OCA to review 1/2019, workshop 2/2019, 5/23/19 final & ad

6/27/19 enactment date

Stream restoration a possibility - perhaps we can take credit for PADOT project?

Waiting on PADEP review and approval

PADEP sent a comment letter 8/27/18

Once the MS4 plan is approved an update will be needed indicating accomplishments

Need to reviewed demolished structures since 2015

Need to get Street Sweeping contract & schedule,

Need to establish Riparian Forested Buffer

Plans to be prepared & grants pursued for Basins & Filter