

General Services - OCA#201718A

N. 11th Street Culvert Replacement (no new updates)

Awaiting final design information from PADOT

PADOT was supposed to be in ROW acquisition phase

PADOT is expecting to put the prout out to bid on 10/18/18

PADOT construcion Summer of 2019 for project

Sanitary system redesign awaiting final project design from PADOT

Highway Occupancy Permit for Scenic Drive Connection (not progressing)

S.R. 0066 - N. 11th Street - Scenic Drive Intersection - OCA#201618D

Wooster proposal (\$8,640) has been submitted to prepare intersection design - Not approved

No additional emails or correspondence on this item with PADOT or County,

Apollo Borough Sanitary Sewer Services - OCA#201718C

KVWPCA

River Offalls KVWPCA ownership transfer of diversion manholes to acknowledgement

Overall flowrates are lower than estimated in 2009 (good)

Noted areas for inspection port review - S. 2nd Street & River Parcel

Extra high rates were observed along S. 4th and N. 8th-N.10th during the May 5, 2017 storm  
may be a result of flooded inspection ports or ponding - areas to be reviewed

Any additional roof drain removals should be tracked

A report of the flow monitoring will be provided by KVWPCA in September 2017

Apollo Borough Grants - OCA#201518D

Greenways - OCA#201518D.02 - approved by DCED for \$150,000 - Apollo match \$26,470.59

Multimodal - OCA#201518D.03 - approved by DCED for \$166,325 - Apollo match \$71,282.15

Funds need to be used by June of 2019

Owen's Trail & Road Widening Project - A. Liberoni for \$238,373.55

Construction issues

95% of the project is complete

Driveway slabs were installed last month

Landscaping crew still to address site issues - fine grading, washouts etc.,

Pay Application #1-3 - \$228,359.53 - approved to contractor

Greenways - awaiting DCED approval of Pay reimbursement 3

Multimodal - awaiting DCED approval of Pay reimbursement 2 & 3

Contractor Still owed approximately \$86,000

Railroad Street widening and trail work as other project for 2018 construction season

Remaining Funds for project construction costs approximately \$100,000

The Water company is preparing for a project along (Astronaut Way, S. 4th, S. Warren)

Cost sharing could be utilized if coordinated

Apollo Borough Grants - OCA#201718D

Multimodal Grant - deadline 7/31/17 - \$100,000 to \$3,000,000 and 30% local match

Apollo Borough Heritage Bike Route - Multimodal Grant Request for \$529,703.83 project

Borough's commitment - \$158,911.15 or \$52,970.38 each year for 3 years

Waiting on review / award of Grant in November of 2017

Armstrong County Watershed Plan Advisory Committee (WPAC) - OCA#201418F

Draft Act 167 plan waiting on County to finalize

Apollo MS4 - OCA#201518F

PADEP deadline for submitting NPDES permit application is 9/16/17

PADEP indicated that they will accept a status update indicating the progress to date and schedule

OCA verified that Apollo would not have met the waiver requirements for MS4

OCA reviewed North Apollo Plan and implementation

Looking for pollution reduction & new DEP Model ordinance

Draft calculations are indicating a need to address approximately 20,000 lbs of sediment

Remediation options

Calculations for existing basins etc. on River front property

Stream Buffering?

Impervious area removal - vacant house removal

Apollo Borough New Municipal Building on River front property - OCA#201618E

Provided 5 building options and comparative opinions of probable cost

Three options with a smaller building and two with larger

Three different locations reviewed due to utility costs

Option #1A - \$805,000 for smaller building at south end of site

Option #1B - \$1.8 million for larger building at south end of site

Option #2A - \$520,000 for smaller building at triangle

Option #2B - not possible due to limited lot size and building size

Option #3A - \$540,000 for smaller building at North end of site

Option #3B - \$1.5 million for larger building at North end of site

\* Approximately \$275,000 in utility extension costs due to location

\* Approximately \$1 million difference between buildings

East Butler Borough building is example of smallest building size

Need to setup schedule for project and decisions

River front Property Survey Work - OCA#201718F

Field Work has been completed

Our office is working on property line determinations